



## **CONSTRUCTION UPDATE NOTICE**

**Weeks of: November 21, 2016 thru the week of November 28, 2016**

### **What to Expect On-Site the Next Two Weeks:**

The site and buildings General Contractor, L.F. Jennings, will continue site construction in multiple areas. Washington Gas Light (WGL), Verizon, Comcast, WSSC and Pepco will bring utility services to each new building. New road construction east of 46<sup>th</sup> Street to connect to Maryland Avenue at the SE corner of the site is ongoing. The final asphalt topping course and striping of roads and parking areas for the Whole Foods Market parking areas & adjacent roadways is now complete. The park adjacent to Route 1 (Gateway Park) is substantially complete. The construction of the first section of the 119 townhome lots has just started. Construction of three new commercial buildings (#1, 2 & 4) is well underway. Tenant fitout work in Building #3, for spaces other than Whole Foods Market, is on-going.

### **CSX Crossing:**

The bridge construction requires the closing of the former ERCO plant parking lot between the Rivertech Court cul-de-sac and Lafayette Avenue. This route has been used for years as a "short cut" from Lafayette Avenue to M-Square. This closure will continue until the new bridge is open – estimated to be in the third quarter of 2017.

The bridge builder, Shirley Contracting, has completed the installation of sediment controls required for the driving of piles and excavation for the bridge foundations. The west abutment foundation piles are complete and the footings poured. The pile driving operation will then continue on the east side of the tracks. The pile driving will continue for approximately 6 - 8 weeks. Pile driving will generate noise around that area. The construction will be monitored to assure compliance with County work hours and noise regulations. Work on the piles will take place Monday – Friday from 7 a.m. to 5 p.m.

### **Whole Foods Market:**

Tenant fitout work inside Whole Foods Market started in July. This construction is being managed by Whole Foods Market. They estimate that construction, stocking and employee training will take 9-10 months from the time construction work commences.

### **Hiker/Biker Trail:**

The Hiker/Biker Trail has been deeded to MNCPPC's Department of Parks and Recreation who will manage and maintain the trail. They expect to open the trail for use by the public once they determine that site conditions are suitably safe from dangers associated with the immediately adjacent construction activities.

### **Work Hours:**

Work activity will be taking place Monday – Sunday between the hours of 7 a.m. and 7 p.m. However, work on the State highway (Route 1) will be restricted to 9:00 a.m. to 3:00 p.m. Pile installation work will be Monday – Friday between the hours of 7 a.m. and 5 p.m.

### **Contact Information:**

For any **construction related concerns**, please contact Mark Regulinski of Calvin Cafritz Enterprises at 202-248-5806 or email at [mark@cafrizenterprises.com](mailto:mark@cafrizenterprises.com).

For **Stanley Martin townhome** information, please contact Lisa Sullivan at 703/636-9260 or email at [SullivanLM@StanleyMartin.com](mailto:SullivanLM@StanleyMartin.com).